NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth			Depth	Qty	Unit
					1	2	Avg			
1	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications.									
	From Survey Drawing - AREA	Area								
	NIG-A-1,2,3	1695.00	1					0.30	508.50	
	N-HIG-B, 7th Block	708.00	1					0.25	177.00	
				18.40	3.30	3.30	3.30	0.20	12.14	
				2.30	1.80	1.90	1.85	0.25	1.06	
	HIG-B, 5th Block	208.00	1					0.25	52.00	
				15.00	7.80	5.80	6.80	0.25	25.50	
				17.00	5.80	4.00	4.90	0.25	20.83	
				8.60	8.20	5.20	6.70	0.25	14.41	
				17.80	8.20	8.20	8.20	0.25	36.49	
								Present Qty	**847.93**	**Cum**

Contractor

30/04

Assistant Engineer

Assistant Executive Engineer

30/4/2015

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

2

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
2	Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as							
	Qty Vide Item No.1						847.93	
						Present Qty	**847.93**	**Cum**

Contractor

Assistant Engineer 30/04

Assistant Executive Engineer 30/4/2018

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth			Depth	Qty	Unit
					1	2	Avg			
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.									
	From Survey Drawing - AREA	Area								
	NIG-A-1,2,3	1695.00	1					0.10	169.50	
	N-HIG-B, 7th Block	708.00	1					0.10	70.80	
				18.40	3.30	3.30	3.30	0.10	6.07	
				2.30	1.80	1.90	1.85	0.10	0.43	
	HIG-B, 5th Block	208.00	1					0.10	20.80	
				15.00	7.80	5.80	6.80	0.10	10.20	
				17.00	5.80	4.00	4.90	0.10	8.33	
				8.60	8.20	5.20	6.70	0.10	5.76	
				17.80	8.20	8.20	8.20	0.10	14.60	
								Present Qty	**306.49**	**Cum**

Contractor

07/05

Assistant Engineer

Assistant Executive Engineer

07/05/2018

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

04

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth			Depth	Qty	Unit
					1	2	Avg			
4	Providing and laying heavy duty cobble stones 60 mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and									
	From Survey Drawing - AREA	Area								
	NIG-A-1,2,3	1695.00	1						1695.00	
	N-HIG-B, 7th Block	708.00	1						708.00	
				18.40	3.30	3.30	3.30		60.72	
				2.30	1.80	1.90	1.85		4.26	
	HIG-B, 5th Block	208.00	1						208.00	
				15.00	7.80	5.80	6.80		102.00	
				17.00	5.80	4.00	4.90		83.30	
				8.60	8.20	5.20	6.70		57.62	
				17.80	8.20	8.20	8.20		145.96	
								Present Qty	**3064.86**	**Sqm**

Checked.
18/7/18

B.D.

Contractor

14/05

Assistant Engineer

Assistant Executive Engineer

14/05/2018

5

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing pre cast solid cement concrete kerb stones made out of No.272.21 C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete							
	NIG-A-1,2,3		1	7.00			7.00	
			1	30.00			30.00	
			1	26.00			26.00	
			1	3.00			3.00	
			1	30.00			30.00	
			1	1.00			1.00	
			1	30.00			30.00	
			1	10.00			10.00	
			1	4.00			4.00	
			1	5.00			5.00	
	N-HIG-B, 7th Block		1	29.00			29.00	
	HIG-B, 5th Block		1	30.00			30.00	
			1	7.60			7.60	
	3rd cross		1	28.00			28.00	
	5th main road		1	30.00			30.00	
			1	24.00			24.00	
							294.60	
						Present Qty	**654.67**	**Nos**

Contractor

Assistant Engineer 26/05

Assistant Executive Engineer 26/05/2018

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

6

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	Providing and applying ready mix priming coat over concrete/masonry/asbestos cement sheet/plastered surfaces including preparing the surface after throughly cleaning of oil,grease,dirt and other foreign matter and sand papering including cost of materials, labour, complete as per specifications.							
	NIG-A-1,2,3		1	7.00		0.40	2.80	
			1	30.00		0.40	12.00	
			1	26.00		0.40	10.40	
			1	3.00		0.40	1.20	
			1	30.00		0.40	12.00	
			1	1.00		0.40	0.40	
			1	30.00		0.40	12.00	
			1	10.00		0.40	4.00	
			1	4.00		0.40	1.60	
			1	5.00		0.40	2.00	
	N-HIG-B, 7th Block		1	29.00		0.40	11.60	
	HIG-B, 5th Block		1	30.00		0.40	12.00	
			1	7.60		0.40	3.04	
	3rd cross		1	28.00		0.40	11.20	
	5th main road		1	30.00		0.40	12.00	
			1	24.00		0.40	9.60	
						Present Qty	**117.84**	**Sqm**

Contractor

05/06

Assistant Engineer

Assistant Executive Engineer 05/06/2018

NAME OF WORK : PROVIDING COBBLE STONE WORK AT 5th STAGE, IN FRONT OF NAGARJUNA APARTMENT IN WARD NO.02 OF YELAHANKA SUB-DIVISION

Date of Measurement :

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.							
	NIG-A-1,2,3		1	7.00		0.40	2.80	
			1	30.00		0.40	12.00	
			1	26.00		0.40	10.40	
			1	3.00		0.40	1.20	
			1	30.00		0.40	12.00	
			1	1.00		0.40	0.40	
			1	30.00		0.40	12.00	
			1	10.00		0.40	4.00	
			1	4.00		0.40	1.60	
			1	5.00		0.40	2.00	
	N-HIG-B, 7th Block		1	29.00		0.40	11.60	
	HIG-B, 5th Block		1	30.00		0.40	12.00	
			1	7.60		0.40	3.04	
	3rd cross		1	28.00		0.40	11.20	
	5th main road		1	30.00		0.40	12.00	
			1	24.00		0.40	9.60	
						Present Qty	**117.84**	**Sqm**

Contractor

Assistant Engineer 05/06

Assistant Executive Engineer 05/06/2018